

Project Report

PROJECT: Foundry Parking Structure, Right of Way Improvements and Plaza

FROM: Michael Hogan, Facilities Operations Manager
Keith Meyer, Ditesco

DATE: July 23, 2017 to July 29, 2017

Sitework and Buildings:

- Caisson construction for the garage was completed.
- Lincoln Avenue Building first floor columns are complete except remaining entry column on northeast corner.
- Garage wall formwork began.
- Garage stairwell and elevator mat slabs were formed; reinforcing placed.



Environmental:

- Construction dewatering continues with regular sampling.



Right of Way:

- No work completed this week.



Other:

- Permit drawings continue to be reviewed by City staff.



Upcoming work:

- Formwork and wall installation for east, north and west section of garage.
- Completion of design for garage dewatering and filtration system.
- Construction of garage elevator and stairwell shafts.
- Fire line and sanitary sewer service pipeline installation to garage.
- Permit set submittal for the Cleveland Building is expected before the end of July.
- Theatre planning meetings and concept review of drawings continues.