

FROM: Michael Hogan, Facilities Operations Manager
Keith Meyer, Ditesco

DATES: July 8, 2018 through July 14, 2018

Parking Garage:

- Continued installation of electrical panels and gear in garage
- Continued to trim out overhang soffits at stairs and vehicle entrance
- Continued working on northwest elevator
- Continued working on duct work
- Finished entry concrete work on 2nd street
- Started police office CMU
- Started placing metal panel façade
- Completed topping slab repairs on level 5



Private Buildings:

- Continued Interior rough in (electrical, plumbing and HVAC) in Cleveland building
- Continued texture and prime/paint on 5th floor of Cleveland
- Continued drywall finishing 4th floor and started hanging drywall on 3rd floor of Cleveland
- Continued working on exterior decks on Cleveland and Lincoln
- Continued finishes /fixtures /doors /trim and flooring on 2nd, 3rd, & 4th floor in Lincoln
- Continued underground plumbing and CMU at hotel
- Started concrete slab prep at hotel



Environmental:

- None

Cleveland/Lincoln Right of Way:

- Started running conduit and setting light pole bases on Lincoln



2nd and 3rd Street Right of Way:

- Continued curb and gutter work on 2nd St.
- Started sidewalk and asphalt prep on 2nd St.

Plaza and Alley Construction:

- Closed Backstage Alley and started utility locates
- Continued concrete flat work on Garage/Cleveland Paseo



Upcoming work:

- Electrical, Plumbing, and Mechanical rough in at Cleveland building.
- Continue exterior building work on Cleveland and Lincoln
- Continue working on the parking garage stairs and elevators
- Construction of site utilities for north alley and city fiber optic cable
- Begin masonry shell on the hotel
- Continue interior finishes for Lincoln building
- Start Backstage Alley construction
- 2nd street paving; ramp repair at 1st and Lincoln