

FROM: Michael Hogan, Facilities Operations Manager
Keith Meyer, Ditesco

DATES: July 15, 2018 through July 21, 2018

Parking Garage:

- Continued installation of electrical panels and gear in garage
- Continued to trim out overhang soffits at stairs and vehicle entrance
- Finished working on northwest elevator
- Continued work on cop shop
- Continued placing metal panel façade
- Conducted COL Pre-Acceptance Inspection



Private Buildings:

- Continued Interior rough in (electrical, plumbing and HVAC) in Cleveland building
- Continued texture and prime/paint on 5th floor of Cleveland
- Continued drywall on 3rd & 4th floor of Cleveland
- Continued working on exterior decks on Lincoln
- Continued finishes /fixtures /doors /trim and flooring on 2nd & 3rd floor in Lincoln
- Started concrete slab placement at hotel



Environmental:

- None

Cleveland/Lincoln Right of Way:

- Started concrete walks on Lincoln
- Started replacement of handicap ramp on 1st St

2nd and 3rd Street Right of Way:

- Paved bottom mat on 2nd St up to Paseo
- Continued sidewalk on 2nd St.



Plaza and Alley Construction:

- Started concrete demo for Backstage Alley
- Started placing pavers on Garage/Cleveland Paseo
- Started running City electrical/fiber conduit on west Paseo



Upcoming work:

- Electrical, Plumbing, and Mechanical rough in at Cleveland building.
- Continue exterior building work on Cleveland and Lincoln
- Continue working on TCO items in Garage
- Construction of site utilities for north alley and city fiber optic cable
- Begin masonry shell on the hotel
- Continue interior finishes for Lincoln building
- Continue Backstage Alley construction
- Lincoln and 2nd St work for TCO